
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20174064, Public Works Infrastructure Permit - Commercial
COLEMAN EQUIPMENT

Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	Jeremy Young	Partial	Tuesday, May 08, 2018

Informational

- 1 Jeremy Young 04/24/2018 2:00 PM Spoke with the contractor. The work on the wall will continue at some time. The water line will start next week.

Informational

- 2 Jeremy Young 05/01/2018 11:05 AM Crew has begun working on the retaining wall. They have placed approx 1/2-3/4 of a row of blocks. The 3rd party inspector was not present at the time. I spoke with the contractor about the inspector and they should be on site shortly.

Informational

- 3 Jeremy Young 05/03/2018 2:15 PM Crew was on site working on the retaining wall. The 3rd party inspector was present.

Informational

- 4 Jeremy Young 05/07/2018 9:58 AM Crew is working on the retaining wall. They have the 3rd party inspector present during the install.

Informational

- 5 Jeremy Young 05/08/2018 11:17 AM Spoke with the contractor. They will set the BFP and tie into the vault. They will also be adding in the removed portion of the storm line.

Comments:
