

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRSITE20180515, Development - Site  
Abundant Life Food Pantry  
Address: 1300 SW JEFFERSON ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Sanitary Sewer Construction Inspection Informational	Matt Munger	Partial	Wednesday, May 09, 2018

- 1 Matt Munger 05/09/2018 8:20 AM  
Spoke with Randy about the project and to see when the utility contractor will be on site to start. They were having locate company come out and locate the utilities then would be setting up the bore machine and pothole the private main where the connections are going to be made.

DEI-Water Line - Construction Inspection Informational	Matt Munger	Partial	Wednesday, May 09, 2018
--	-------------	---------	----------------------------

- 1 Matt Munger 05/09/2018 10:46 AM  
Rawlin from She Digs It contacted me about an issue with the plans showing the valve before backflow in the wrong spot. They were wondering where to put the tap since the valve was closer to the road. I had contacted a coworker to verify if there is a problem with putting the tap closer to the road and considering the drainage ditch being in the way that seemed to be the best option. The worker had asked how big the ditch should be for the tap crew and I stated it should be big enough to be a safe hole for them to get in and that Water Department would let them know if it wasn't safe.

I also informed them that they need to do make sure there is copper before the meter and 10ft after the meter.

**Comments:**

