
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSITE20180515, Development - Site

Abundant Life Food Pantry

Address: 1300 SW JEFFERSON ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Miscellaneous Inspection	Matt Munger	Partial	Thursday, May 10, 2018

Informational

1 Matt Munger 04/03/2018 3:05 PM
No activity on site.

Informational

2 Matt Munger 04/09/2018 11:38 AM
No activity on site.

Informational

3 Matt Munger 04/13/2018 2:44 PM
Stakes have been put out on site.

Informational

4 Matt Munger 04/17/2018 11:15 AM
No activity on site.

Informational

5 Matt Munger 05/07/2018 8:01 AM
Spoke to Randy to see if the utility contractor was going to be out to work today so I could verify the parts prior to installation. He stated he hasn't heard back from them yet.

Corrective Action Required

6 Matt Munger 05/08/2018 2:52 PM
Spoke with Rawlins with "She Digs It" about not using the ductile iron pipe for the sanitary sewer service line that goes under the road as it does not meet the plumbing code specifications.

Informational

7 Matt Munger 05/10/2018 8:00 AM
The foreman stated he was waiting on the Water Department to do the water tap. He did not think he would be ready to bore today for the sewer service line due to the locates

being off. I informed him I want to check the sanitary sewer parts out before they install them.

Comments:
