
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173845, Public Works Infrastructure Permit - Commercial

Scooters coffee

Address: 805 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE-ESC - (Vegetation/Ground Cover)	Matt Munger	Partial	Thursday, May 10, 2018

Corrective Action Required

1 Matt Munger 03/12/2018 8:17 AM
East side of the property will need to have vegetation established. Sod has been installed throughout the rest of the site.

Informational

2 Matt Munger 03/20/2018 12:38 PM
Erosion control devices have been removed and sod was installed. Sheldon is going to hydra seed the disturbed area on the east.

Informational

3 Matt Munger 03/21/2018 3:45 PM
The disturbed soil on the east side on the vacant lot has been hydro seeded.

Informational

4 Matt Munger 04/03/2018 2:42 PM
It appears the hydro seed that was applied to the vacant lot to the east has washed off in a few spots.

Informational

5 Matt Munger 04/13/2018 10:00 AM
Grass has started to grow on the vacant lot.

Informational

6 Matt Munger 04/18/2018 1:40 PM
Grass has started to grow on the vacant lot, but there is not enough vegetation established at this time.

Informational

7 Matt Munger 04/23/2018 10:03 AM
Some grass has started to grow but there is still a larger area of bare soil that will need to

be vegetated on the vacant lot.

Informational

8 Matt Munger 05/02/2018 10:43 AM

Grass has started to grow on the vacant lot but there are some bare areas that have not started to show signs of growth.

Informational

9 Matt Munger 05/10/2018 8:26 AM

The lot on the east side has some grass growing but there are some bare spots. I moved some rocks into a pile so the mowers dont hit them.

Comments:
