

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRRES20173028, Building Permit - Residential

Address: 4069 NE CHAPEL MANOR DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Sidewalk Inspection	Jeremy Young	Failed	Friday, May 11, 2018

Informational

1 Jeremy Young 05/07/2018 10:57 AM Contractor has the sidewalk ready to pour. They have an area that is currently right at ADA compliance. They also have a width tightening close to the driveway. I have marked the sidewalk and have contacted the contractor to have those fixed.

Informational

2 Jeremy Young 05/11/2018 2:02 PM There are 4 panels that need to be replaced. There are gouges on each panel that have broken the top layer of the sidewalk.

**Comments:**