

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRRES20180854, Building Permit - Residential

Address: 4720 NE GATEWAY DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Water Service Inspection - Residential</b>	Khanh Nguyen	Failed	Tuesday, May 15, 2018

### Corrective Action Required

1	Misc	THE TAP AT THE WATER MAIN ALREADY BACKFILLED . WHY COVER THE CONNECTIONS (TAP AND PEX CONNECTION)? I NEED TO VERIFY FOR LEAKAGE AS WELL. WHY COVER AND CALL FOR INSPECTION?
---	------	---

<b>Erosion Control</b>	Khanh Nguyen	Failed	Tuesday, May 15, 2018
------------------------	--------------	--------	-----------------------

### Corrective Action Required

1	DCM1 Erosion Control	EROSION CONTROL REQUIRED. SHALL PROVIDE MIN. 3/4" GRAVEL AT LOT ENTRANCE  NO FURTHER INSPECTIONS WILL BE PERFORMED UNTIL EROSION CONTROL IS INSTALLED AND IN COMPLIANCE.
---	----------------------	--

**Comments:**