

**PUBLIC WORKS ENGINEERING DIVISION**

**Inspection Summary**

Permit #: PRPWFR20171420,  
CREEKSIDE AT RAINTREE  
Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Water Line - Hydrostatic Test Informational	Matt Munger	Partial	Wednesday, May 16, 2018
1	Matt Munger 05/16/2018 8:05 AM John D. and I went flushed the line to get the air out the line so the contractor could get setup for the pressure test.		
DEI-Water Line - Hydrostatic Test Informational	Matt Munger	Partial	Wednesday, May 16, 2018
1	Matt Munger 05/16/2018 8:05 AM John D. and I went flushed the line to get the air out the line so the contractor could get setup for the pressure test.		
2	Matt Munger 05/15/2018 1:35 PM John D. and I came out to meet with the contractor about doing the pressure test. The contractor wanted to wait till tomorrow due to lack of time.		

**Comments:**