
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171420,
CREEKSIDE AT RAINTREE

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Hydrostatic Test	John DiMauro	Passed	Wednesday, May 16, 2018

Informational

- 1 Matt Munger 05/16/2018 8:05 AM
John D. and I went flushed the line to get the air out the line so the contractor could get setup for the pressure test.

Informational

- 2 Matt Munger 05/15/2018 1:35 PM
John D. and I came out to meet with the contractor about doing the pressure test. The contractor wanted to wait till tomorrow due to lack of time.

Informational

- 3 John DiMauro 05/16/2018 11:34 AM

Matt Munger and I flushed the line to prepare for the hydro psi test. I stayed on site while the crew was pumping the line. They have not got the line pumped to 150 psi yet so I will return after lunch to finish the hydro test.

Informational

- 4 John DiMauro 05/16/2018 1:54 PM

When I arrived the Precision crew had the line pressurized to 155 psi. I verified that the gauge was in compliance and the gauge held 155 psi for two hours.

DEI-Water Line - Hydrostatic Test	Matt Munger	Partial	Wednesday, May 16, 2018
-----------------------------------	-------------	---------	----------------------------

Informational

- 1 Matt Munger 05/16/2018 8:05 AM

John D. and I went flushed the line to get the air out the line so the contractor could get setup for the pressure test.

DEI-Water Line - Hydrostatic Test Matt Munger

Partial

Wednesday,
May 16, 2018

Informational

1 Matt Munger 05/16/2018 8:05 AM

John D. and I went flushed the line to get the air out the line so the contractor could get setup for the pressure test.

Informational

2 Matt Munger 05/15/2018 1:35 PM

John D. and I came out to meet with the contractor about doing the pressure test. The contractor wanted to wait till tomorrow due to lack of time.

DEI-Water Line - Hydrostatic Test John DiMauro

Partial

Wednesday,
May 16, 2018

Informational

1 Matt Munger 05/16/2018 8:05 AM

John D. and I went flushed the line to get the air out the line so the contractor could get setup for the pressure test.

Informational

2 Matt Munger 05/15/2018 1:35 PM

John D. and I came out to meet with the contractor about doing the pressure test. The contractor wanted to wait till tomorrow due to lack of time.

Informational

3 John DiMauro 05/16/2018 11:34 AM

Matt Munger and I flushed the line to prepare for the hydro psi test. I stayed on site while the crew was pumping the line. They have not got the line pumped to 150 psi yet so I will return after lunch to finish the hydro test.

Comments:
