
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20174063,
COLEMAN EQUIPMENT - WATER MAIN EXTENSION
Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Hydrostatic Test Informational	Troy Thompson	Passed	Monday, May 21, 2018
1	Jeremy Young 05/21/2018 10:46 AM Crew hydrostatic tested the 500' section of the new water line the test was ran for 2 hours and there was no drop in pressure. They also chlorinated and was above 25 mg/l.		
DEI-Water Line - Construction Inspection Informational	Troy Thompson	Partial	Monday, May 21, 2018
1	Jeremy Young 05/18/2018 1:46 PM Troy Thompson was there on my behalf. The crew received the construction tap from the water department. They have begun the process of pressure testing the line.		
DEI-Water Line - Construction Inspection Informational	Troy Thompson	Partial	Monday, May 21, 2018
1	Contractor pressurized the water line for 2 hrs and the pressure test passed, contractor chlorinated the line and will check the levels on Monday Morning		
DEI-Water Line - Construction Inspection Informational	Jeremy Young	Partial	Monday, May 21, 2018
1	Jeremy Young 05/21/2018 10:49 AM Crew had chlorinated the line on Friday 5/18. The line		

had sat all weekend which is more than the 24hr period. We checked the chlorine level and it was above 10 mg/l. The line was flushed for 20 mins after. Testing will continue.

Comments:
