## **Development Services Department**

220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

## **Inspection Summary**

Permit #:PRRES20163192, Building Permit - Residential Address: 1329 NE BRANDYWINE RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Occupancy Inspection - Khanh Nguyen Failed Tuesday, May 22, 2018

**Codes Residential** 

## Corrective Action Required

1 Misc

- -INSTALL THE SEWER TRACER BOX AND WIRE AT FINAL GRADE -OBTAIN LAWN IRRIGATION PERMIT AND SUBMIT TO CITY THE
- **BACKFLOW TEST REPORT**
- -SEAL EXTERIOR: SEAL ABOVE METER AND AC DISCONNECT,
- LIGHTS, ANY PENETRATIONS, ETC
- -TAPE UNGROUNDED AC CONDUCTORS WITH PROPER COLOR
- -SUPPORT FRONT ENTRY GFCI RECEPTACLE YOKE
  -AT EACH REAR EXTERIOR DOOR, INSTALL 3" SCREWS TO FASTEN
- THE EMBEDDED METAL BRACES INTO STUDS
- -BASEMENT STAIR HANDRAIL SHALL EXTEND FROM TOP RISER TO BOTTOM STAIR RISER
- -COOKTOP: SECURE FLEXIBLE METAL RACEWAY WITHIN 12" OF BOTH THE J-BOX AND COOKTOP TERMINATION ENCLOSURE; INSTALL LISTED CONNECTOR AT CONNECTION TO COOKTOP J-BOX
- -INSTALL BREAKER LOCKS FOR OVEN, COOKTOP, AND HOOD > 300  $\rm VA$
- -SECURE SE CABLE WITHIN 12" OF SERVICE PANEL
- -SECURELY FASTEN AND SUPPORT NM CABLE AT INTERVAL NO MORE THAN 4.5 FT
- -SECURE FURNACE RACEWAY PER CODE
- -NO PENDANT LIGHT SHALL BE ALLOWED INSIDE THE MASTER CLOSET (OR ANY CLOTHES CLOSET)

## **Comments:**