

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180796, Development - Subdivision
Hawthorn Ridge 1st Plat - onsite

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection Informational	Tom Chandler	Partial	Thursday, May 24, 2018

- 1 Tom Chandler 05/24/2018 11:02 AM Contractor installing sanitary sewer main line 1 & 3 this morning.
Tom Chandler 05/24/2018 4:36 PM Installed sanitary sewer main line 1 up to station 15+50. Installed wyes, laterals, tracer wire and trench checks for all laterals up to that point.
Installed sanitary sewer main line 3 up to station 13+00. Installed wyes, laterals, tracer wire and trench checks for all laterals to that point.

DEI-Miscellaneous Inspection	Tom Chandler	Passed	Thursday, May 24, 2018
------------------------------	--------------	--------	------------------------

Resolved

- 1 Clean all mud from the street. Preventative measures must be taken to prevent this from reoccurring.
Tom Chandler 04/09/2018 10:58 AM Spoked to Travis Ruf on-site this morning about the project as well. Summit Custom Homes intentions are to work on-site with the approved plans including the on-site sanitary sewer main prior to constructing the off-site sanitary sewer main. There are (2) seperate engineers for the systems and minimum slopes for part of the system as well.

Resolved

- 2 Clean all mud from the street. Preventative measures must be taken to prevent this from reoccurring.
Tom Chandler 05/23/2018 9:58 AM Mud tracked out onto Hook Rd. Contractor is shoveling off large chunks of mud and will have a sweeper out later for the rest. Contacted Travis

Ruf with Summit Homes as well. If this continues to be an issue a stop work order may be issued.

Tom Chandler 05/24/2018 11:04 AM Contractor cleaned and swept road immediately. They spoke to all of the crews working on-site and sub-contractors delivering to the site to minimize any problems in the future of the construction project. Dan Harper visited the site yesterday at 2:00PM as well.

DEI-Sanitary Sewer
Construction Inspection
Informational

Tom Chandler

Partial

Thursday,
May 24, 2018

1 Installed sanitary sewer main line 1 up to MH 1-5. Installed sanitary sewer main line 3 up to MH 3-1.

Comments:
