

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20180775, Building Permit - Commercial

Address: 1196 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Hood/Duct Inspection	John Borns	Partial	Tuesday, May 29, 2018

Partial Correction

2

Misc

IMC 506 COMMERCIAL KITCHEN GREASE DUCT FABRICATION & INSTALLATION:

GREASE DUCT INSTALLED WITHOUT LIGHT TEST OF SEAMS. TEST PERFORMED ON JOINTS AND SEAMS NOW ACCESSIBLE. THOSE ABOVE ROOF LINE NOT ACCESSIBLE. HOLES MARKED FOR SPOT-WELDING. OK TO APPLY 1ST WRAP WHEN READY. CALL FOR INSPECTION BEFORE 2ND LAYER.

Comments: