

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173800, Public Works Infrastructure Permit - Commercial
Residences at Echelon

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	Brice Lawson	Partial	Tuesday, May 29, 2018

Informational

- 1 Matt Munger 04/10/2018 10:30 AM
No work was being done on utilities. Contractors were working on the building pad.

Informational

- 2 Matt Munger 04/20/2018 9:17 AM
No utility work was being done on site, workers were grading the NE corner of the site. TJ had rented a fire hydrant meter from the Water Department and I did observe the meter attached to the hydrant.

Informational

- 3 Matt Munger 05/08/2018 10:25 AM
I spoke with TJ about the the water main construction and asked that they give me a definite time with some notice so I can coordinate with the Water Department. He stated early next week is when they would be probably starting instead of what Justin from KAT had planned for the end of this week.

I also had asked about the material that was put down on the east in the area where the proposed private drive was going to be according to the plans. TJ stated the material was lime screenings and that KC Test Lab had approved putting the material there.

Informational

- 4 Matt Munger 05/09/2018 9:58 AM
Spoke with TJ in regards to the changes that he proposed to the road on Cheddington. I informed TJ that Dan Harper wants him to send in a Typical Section for what he is proposing.

Informational

- 5 Matt Munger 05/11/2018 9:00 AM

John D. and I went to check on the site and introduce him to TJ.

Informational

6 Matt Munger 05/21/2018 9:33 AM

John D. and I came out to look over the plans as he takes over the project.

Informational

7 Matt Munger 05/21/2018 10:15 AM

Spoke with one of the workers that had just shown up. No activity on site.

Informational

8 Matt Munger 05/24/2018 9:06 AM

John D. and I went out to the site to speak with TJ so John could get up to speed with the project.

Informational

9 Brice Lawson 05/29/2018 4:33 PM

There was no infrastructure installed today. TJ plans to have the water line staked tomorrow and plans to possibly start installing water line on Thursday.

Comments:
