Development Services Department

220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20180775, Building Permit - Commercial Address: 1196 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Hood/Duct Inspection John Borns Partial Wednesday, May 30, 2018

Partial Correction

1 Misc IMC 506 COMMERCIAL KITCHEN GREASE DUCT FABRICATION &

INSTALLATION:

GREASE DUCT INSTALLED WITHOUT LIGHT TEST OF SEAMS. TEST PERFORMED ON JOINTS AND SEAMS NOW ACCESSIBLE. THOSE ABOVE ROOF LINE NOT ACCESSIBLE. HOLES MARKED FOR

SPOT-WELDING. OK TO APPLY 1ST AND 2ND WRAP LAYER WHEN

READY.

Comments: