

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20174064, Public Works Infrastructure Permit - Commercial
COLEMAN EQUIPMENT

Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	Jeremy Young	Partial	Wednesday, May 30, 2018

Informational

1 Jeremy Young 05/24/2018 2:58 PM Crew is installing the private curbs. They have rock under the curb and pouring.

Informational

2 Jeremy Young 05/29/2018 1:36 PM Contractor is continuing to add curbs. I have spoken with them about sub grade stabilization and the parking lot will get the same CTB as the drive. They should start this next week.

Informational

3 Jeremy Young 05/30/2018 11:35 AM Crew is still installing curbs in the parking lot. They will continue.

Comments: