
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRRES20170715, Building Permit - Residential

Address: 3352 SW JESSIE LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sidewalk Inspection	John DiMauro	Failed	Wednesday, May 30, 2018

Informational

1 John DiMauro 05/24/2018 2:25 PM

The forms are up and the rock is compacted. I asked Bill not to tie the new sidewalk into the existing due to the existing sidewalk being out of compliance.

Informational

2 John DiMauro 05/30/2018 1:49 PM

The entire sidewalk on the south side of the driveway appears to have been damaged from rain shortly after it was poured. The sidewalk is not acceptable by the city standards.

Comments:
