

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161761, Building Permit - Commercial

Address: 805 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Commercial	John Borns	Failed	Wednesday, May 30, 2018

Corrective Action Required

1 Misc

CHECK/ADJUST ALL DOOR CLOSERS

Corrective Action Required

2 Misc

CHECK ALL FUNNEL DRAINS AT WATER HEATER ROOM FOR DEBRIS; REMOVE

Corrective Action Required

3 Misc

1ST FLOOR & BASEMENT: CLEAN ALL GLASS AT HAZARDOUS LOCATIONS TO ALLOW "TEMPERED" ETCHING TO BE VERIFIED.

Corrective Action Required

4 Misc

REMOVE ALL SMOKE ALARM DUST COVERS PER LSFD.

Corrective Action Required

5 Misc

JANITOR CLOSET @ 1ST FLOOR: NO TPR DOWN-PIPE APPARENT

Corrective Action Required

6 Misc

1ST FLOOR & BASEMENT: PENETRATIONS/HOLES AT CEILING AND RATED WALLS NOT FIRE-STOPPED OR NOT PROPERLY DONE. PROVIDE LISTING VERIFICATION FOR WHITE FOAM MATERIAL USED AT SOME. LIPSTICKING WITH FIRE-CAULK IS NOT APPROVED.

Corrective Action Required

7 Misc

EXTEIOR HOSE BIB NEXT TO FIRE SPRINKLER ROOM NOT SECURED TO WALL

Corrective Action Required

8 Misc

ADDRESS LABELING ON HOUSE METER AT SW NOT PERMANENT

Corrective Action Required

9 Misc

ALSO OBTAIN APPROVAL FROM:
- FIRE DEPT
- PLANNING

**Occupancy Inspection - Michael
Fire** Weissenbach

Not Ready

Wednesday, May 30, 2018

Comments: