

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRSUBD20180796, Development - Subdivision  
Hawthorn Ridge 1st Plat - onsite

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection Informational	Tom Chandler	Partial	Wednesday, May 30, 2018
1	Tom Chandler 05/30/2018 4:49 PM Contractor installing sanitary sewer main line 1 and 3 today. Stacked out MH 1-6. Replacement manhole 1-2 was cored for 3 flow lines coming in. A-Lok boots installed as well.		
DEI-Sanitary Sewer Construction Inspection Informational	Tom Chandler	Partial	Wednesday, May 30, 2018
1	Tom Chandler 05/30/2018 4:52 PM Installed replacement MH 1-2 this afternoon. Began installing main line 1 going towards MH 1-3. Installed main line 3 up to station 14+68. Installed service stubs for lots 83,84,89 and 90. Installed tracer wire and trench checks as well. Olsson on-site for testing of backfill in ROW and street crossings. Sanitary sewer marker tape being installed as well.		

Comments: