

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Public Curb Inspection	Brice Lawson	Partial	Thursday, May 31, 2018

Informational

1 Brice Lawson 05/31/2018 9:37 AM

Redford Construction was in the process of removing an approx. 55' section of curb in front of lots 50 and 51. This is being done to resolve the issue with water holding in the curb in this area. The base rock that is under the curb appears to be stable. There were not any soft spots noticed in the base rock. The contractor plans to inform me when they plan to pour the curb and they plan to install cones around the excavation.

The curb transition was not installed on the north end of CI 6-2 as it would have extended into the drive lane. Travis Ruff let me know that someone has damaged a tire on the corner of the curb inlet and that he would have asphalt installed to fix the issue. I placed cold patch at this corner and installed a flashing barricade to warn motorists until Travis is able to get the more permanent patch completed. I called Travis Ruff and let him know that I placed the cold mix and barricade today to get by until he is able to get a more permanent fix completed.

Comments: