

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20173605, Public Works Infrastructure Permit - Commercial  
Village at View High - Off-Site Sanitary Sewer  
Address: 325 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection Informational	Steve Robbins	Partial	Thursday, May 31, 2018

- 1 I spoke with Chad today about getting the sanitary line flushed so we can get the camera crew out. It looks like it will be difficult for the camera crew to get their van on site to do the video. I spoke with Brent and he is going to try and come out on site and give us some suggestions as to how we can get this taken care of. Steve Robbins 05/31/2018 2:54 PM

Comments: