

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180796, Development - Subdivision
Hawthorn Ridge 1st Plat - onsite

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection Informational	Tom Chandler	Partial	Thursday, May 31, 2018
1	Tom Chandler 05/31/2018 5:06 PM Contractor installing sanitary sewer main line 3 and 4 today.		
DEI-Sanitary Sewer Construction Inspection Informational	Tom Chandler	Partial	Thursday, May 31, 2018
1	Tom Chandler 05/31/2018 5:07 PM Contractor installed line 3 up to station 16+03. Installed MH 3-2. Installed wyes and service stubs for lots 85-88. Installed tracer wire and trench checks as well. Installed line 4 up to station 11+28. Installed service wye and stub for lot 78. Installed tracer wire and trench check as well. Olsson on-site for testing as well.		

Comments: