

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20171401, Public Works Infrastructure Permit - Commercial

Ward Rd Expansion

Address: 700 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Erosion Sediment Control (ESC) Inspection	Steve Robbins	Passed	Friday, June 01, 2018
Informational			
1	This morning emery sapp is installing silt fence along ward rd. in the area's where the silt is running down the hill to the sidewalk up past tudor rd. Steve Robbins 04/12/2018 12:43 PM		
Informational			
2	The silt fence has been installed and is in place. They are also working on getting vegetation established. Steve Robbins 04/16/2018 11:57 AM		
Informational			
3	The erosion control silt fence is up and in place. The vegetation has been established but I am going to have them leave the silt fence up because another project is close to starting on this site. Steve Robbins 06/01/2018 2:23 PM		
DE-ESC - (Vegetation/Ground Cover)	Steve Robbins	Passed	Friday, June 01, 2018
Informational			
1	Emery Sapp had the contractors out to spray the seed over all the area's that needed to be seeded. The erosion control is also in place. Steve Robbins 04/13/2018 9:46 AM		
Informational			
2	The contractors did hydro-seeding over all the areas that needed to be re-seeded. Hopefully we will get some rain and it will will in where it was needed. Steve Robbins 04/30/2018 3:21 PM		
Informational			
3	The vegetation has been established, 70%. Steve Robbins 06/01/2018 2:25 PM		

**Comments:**

---