
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171401, Public Works Infrastructure Permit - Commercial

Ward Rd Expansion

Address: 700 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Erosion Sediment Control (ESC) Inspection	Steve Robbins	Passed	Friday, June 01, 2018
Informational			
1	This morning emery sapp is installing silt fence along ward rd. in the area's where the silt is running down the hill to the sidewalk up past tudor rd. Steve Robbins 04/12/2018 12:43 PM		
Informational			
2	The silt fence has been installed and is in place. They are also working on getting vegetation established. Steve Robbins 04/16/2018 11:57 AM		
Informational			
3	The erosion control silt fence is up and in place. The vegetation has been established but I am going to have them leave the silt fence up because another project is close to starting on this site. Steve Robbins 06/01/2018 2:23 PM		
DE-ESC - (Vegetation/Ground Cover)	Steve Robbins	Passed	Friday, June 01, 2018
Informational			
1	Emery Sapp had the contractors out to spray the seed over all the area's that needed to be seeded. The erosion control is also in place. Steve Robbins 04/13/2018 9:46 AM		
Informational			
2	The contractors did hydro-seeding over all the areas that needed to be re-seeded. Hopefully we will get some rain and it will will in where it was needed. Steve Robbins 04/30/2018 3:21 PM		
Informational			
3	The vegetation has been established, 70%. Steve Robbins 06/01/2018 2:25 PM		

Informational

- 1 I spoke with Jonathan Meyers from Sapp and Mike from Streetwise. Streetwise is planning on being in the area in a month or 2 as they are doing work for the city right now and they will touch up the striping that was done out of spec (per Jerry Smiths punch list). There is also a 1 foot wide section of asphalt that is the width of the street on Donovan by the ADA crossing that was put in out of spec, I feel like it has held up well over the winter and would be a bigger problem if we had them do it over. The vegetation has been established and those are all that was on the punch list. I spoke with Ryan about this and we decided to have an e-mail from Sapp saying they will correct any defects when they do the next section of ward rd., which is coming up soon. When we get an e-mail from sapp we can release the money in escrow for the punch list. Steve Robbins 06/01/2018 2:45 PM

Comments:
