

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Public Curb Inspection	Brice Lawson	Partial	Friday, June 01, 2018

Informational

1 Brice Lawson 06/01/2018 3:20 PM
Approx. 55 LF of curb was formed in the eastbound lane fo Merryman from approx. STA. 6+83 to STA. 7+38. The rock base for the curb seemed to be stable. The dowels have been installed at both tie-in to existing locations.

DEI-Public Curb Inspection	Brice Lawson	Partial	Friday, June 01, 2018
----------------------------	--------------	---------	-----------------------

Informational

1 Brice Lawson 06/01/2018 3:23 PM
J and K Construction installed approx. 55 LF of curb on Merryman from approx. STA. 6+83 to approx. STA. 7+38. Geiger 4K KCMMB product code KC4KDM20Q concrete was used. White cure was applied to the surface and back side of the curb. The contraction joints have been hand tooled and the contractor plans to complete the contraction joints to the proper depth with a saw.

Comments: