

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20174063,
COLEMAN EQUIPMENT - WATER MAIN EXTENSION
Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Construction Inspection Informational	Jeremy Young	Partial	Friday, June 01, 2018

1 Jeremy Young 05/21/2018 10:49 AM Crew had chlorinated the line on Friday 5/18. The line had sat all weekend which is more than the 24hr period. We checked the chlorine level and it was above 10 mg/l. The line was flushed for 20 mins after. Testing will continue.

Informational

2 Jeremy Young 06/01/2018 4:01 PM Contractor has chlorinated the water main between the main and BFP. They had at least 25ppm of chlorine. We will flush line on Monday.

Comments: