

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180796, Development - Subdivision
Hawthorn Ridge 1st Plat - onsite

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection Informational	Tom Chandler	Partial	Friday, June 01, 2018
1	Tom Chandler 06/01/2018 10:02 AM Installing sanitary sewer main line 4 today. Poured inverts this morning. Inverts have been completed for MH 1-3, 1-4, 1-5 and MH 3-1 and 3-2.		
DEI-Sanitary Sewer Construction Inspection Informational	Tom Chandler	Partial	Friday, June 01, 2018
1	Tom Chandler 06/01/2018 4:34 PM Installed sanitary sewer main line 1 up to station 22+49. Installed service wye and stub for lot 1. Installed tracer wire and trench check as well. Installed main line 4 up to station 13+59. Installed MH 4-2. Installed service wyes and stubs for lots 41,42 and 75-77. Installed tracer wire and trench checks as well.		

Comments: