
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180796, Development - Subdivision
Hawthorn Ridge 1st Plat - onsite

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection Informational 1 Working on sanitary sewer main line 4 and 1 this morning.	Tom Chandler	Partial	Tuesday, June 05, 2018
DEI-Sanitary Sewer Construction Inspection Informational 1 Installed sanitary sewer main line 4 up to station 16+35. Installed MH 4-3. Installed wyes and service stubs for lots 43-45 and lots 72-74. Installed tracer wire and trench checks as well. Installed sanitary sewer main up to MH 1-7 and finished lateral for lot 1. Begin installing sanitary sewer main line 2 and stopped at station 11+25. Installed service wye and stub for tract C.	Tom Chandler	Partial	Tuesday, June 05, 2018
DEI-Sanitary Sewer Construction Inspection Informational 1 Tom Chandler 06/05/2018 5:08 PM Working on sanitary sewer main line 2 and line 7 today.	Tom Chandler	Partial	Tuesday, June 05, 2018
DEI-Sanitary Sewer Construction Inspection Informational 1 Tom Chandler 06/05/2018 6:01 PM Installed sanitary sewer main line 7 up to station	Tom Chandler	Partial	Tuesday, June 05, 2018

11+70. Installed MH 7-1. Installed service wyes for lots 65-67. Installed main line 2 up to station 13+00. Olsson on-site all this week for testing of backfill as well.

Comments:
