

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20171401, Public Works Infrastructure Permit - Commercial  
Ward Rd Expansion  
Address: 700 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Miscellaneous Inspection	Steve Robbins	Passed	Wednesday, June 06, 2018

Informational

1 I spoke with Jonathan Meyers from Sapp and Mike from Streetwise. Streetwise is planning on being in the area in a month or 2 as they are doing work for the city right now and they will touch up the striping that was done out of spec (per Jerry Smiths punch list). There is also a 1 foot wide section of asphalt that is the width of the street on Donovan by the ADA crossing that was put in out of spec, I feel like it has held up well over the winter and would be a bigger problem if we had them do it over. The vegetation has been established and those are all that was on the punch list. I spoke with Ryan about this and we decided to have an e-mail from Sapp saying they will correct any defects when they do the next section of ward rd., which is coming up soon. When we get an e-mail from sapp we can release the money in escrow for the punch list. Steve Robbins 06/01/2018 2:45 PM

Informational

2 Emery Sapp has agreed to take care of the touch -up pavement markings for ward rd. They have finished the rest of the punch list. Steve Robbins 06/06/2018 9:33 AM

Comments: