

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSITE20180219, Development - Site
MERIDIAN AT VIEW HIGH APARTMENTS
Address: 201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection Informational	Steve Robbins	Partial	Thursday, June 07, 2018

1 The contractor, Bair Excavating has begun work on the private sanitary, they are installing 8" sdr 26. They started on MH A-5, the 12" public sanitary has not yet been installed and it will be installed by Blue Nile Construction. They started with MH A-5 and hit alot of rock today, when I left around 2:30 they did not have the MH installed yet.Steve Robbins 06/05/2018 3:30 PM

Informational

2 They are still hitting alot of rock and have not yet installed MH A-5. I will check back later.Steve Robbins 06/06/2018 9:25 AM

Informational

3 They are still working on trying to get MH a-5 installed because of all the rock they hit.Steve Robbins 06/06/2018 3:24 PM

Informational

4 They were still hitting alot of rock, MH A-5 has been installed, but not wrapped yet, the contractors were working on getting A-6 installed before they leave for the evening. They are installing sdr-26 12" pipe. I spoke with Dan about tracer wire for the service line on private and we will not require tracer wire but will require trench checks for the private service lines. Steve Robbins 06/07/2018 3:58 PM

Comments: