

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRRES20180570, Building Permit - Residential

Address: 1621 SW MERRYMAN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Gas Piping Inspection - Residential</b>	John Benisch	Passed	Friday, June 08, 2018
<b>Electrical Service Inspection - Residential</b>	John Benisch	Passed	Friday, June 08, 2018
<b>Gas Service Inspection - Residential</b>	John Benisch	Passed	Friday, June 08, 2018
<b>All Rough Inspection - Residential</b>	John Benisch	Failed	Friday, June 08, 2018

### Corrective Action Required

- |   |      |   |
|---|------|---|
| 1 | Misc | <ul style="list-style-type: none"><li>- need straps at garage portal header</li><li>-nail siding at garage portal 3" oc</li><li>-fire stop at fir out for duct work in garage</li><li>- fire stop at heat/ac chase in great room</li><li>- fire stop at both ends of fir down above windows in great room</li><li>- Install cooler ties as per plan</li><li>- flume at furnace needs 6" clearance from combustibles</li><li>- verify length of exhaust fan duct in basement bath.</li></ul> |
|---|------|---|

**Comments:**

