

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRRES20170717, Building Permit - Residential

Address: 3344 SW JESSIE LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection:             | Inspector:   | Outcome: | Date:                 |
|-------------------------|--------------|----------|-----------------------|
| DEI-Sidewalk Inspection | John DiMauro | Partial  | Friday, June 08, 2018 |

Informational

1 John DiMauro 05/24/2018 2:31 PM

The forms are up and the rock is compacted.

Corrective Action Required

2 John DiMauro 05/30/2018 1:54 PM

The sidewalk appears to have been damaged from rain shortly after it was poured. The sidewalk is not acceptable by the city standards.

Informational

3 John DiMauro 06/08/2018 10:01 AM

The crew tore out the damaged sidewalk and are going to pour the new sidewalk today.

The forms are up and the rock is compacted.

**Comments:**