
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180796, Development - Subdivision
Hawthorn Ridge 1st Plat - onsite

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection Informational	Tom Chandler	Partial	Saturday, June 09, 2018
1	Brian Byrd was overseeing project in the morning. Contractor installed up to station 18+66 on line 2. Installed MH 2-3 and 2-4. Installed wye and service stub for lot 58 with tracer wire and trench check. Installed line 4 up to station 20+05. Installed service stubs for lots 31 and 49. Installed tracer wire and trench check as well.		
DEI-Sanitary Sewer Construction Inspection Informational	Tom Chandler	Partial	Saturday, June 09, 2018
1	Contractor working on sanitary sewer main line 2 and 6 this morning. Awaiting answer on where to install MH 4-4.		
DEI-Sanitary Sewer Construction Inspection Informational	Tom Chandler	Partial	Saturday, June 09, 2018
1	Tom Chandler 06/09/2018 1:38 PM Installed line 2 up to station 19+92. Installed MH 2-5. Installed wyes and service stubs for lots 56 and 57. Installed tracer wire and trench checks. Installed line 6 up to station 11+10. Installed wyes for lots 15,16 and 40. Installed service stubs for lot 15 and 40. Installed tracer wire and trench checks. Olsson on-site for backfill testing as well.		

Comments:

