
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180796, Development - Subdivision
Hawthorn Ridge 1st Plat - onsite

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection Informational	Tom Chandler	Partial	Monday, June 11, 2018
1	Tom Chandler 06/11/2018 11:17 AM Contractor workin on sanitary main line 2 and 6 today.		
DEI-Sanitary Sewer Construction Inspection Informational		Partial	Monday, June 11, 2018
1	Tom Chandler 06/11/2018 6:27 PM Installed sanitary sewer main line 2 up to station 21+40. Installed service wyes for lots 54,55,59 and 60. Installed service stubs and tracer wire along with trench checks as well. Backfilled and tested in road crossings. Installed sanitary sewer main line 6 up to station 13+30. Installed service wyes and laterals for lots 16-19. Installed tracer wire and trench checks. Backfilled testing by olsson as well.		
DEI-Storm - Sewer Construction Inspection Informational	Tom Chandler	Partial	Monday, June 11, 2018
1	Tom Chandler 06/11/2018 11:19 AM Contractor has 3rd crew on-site to begin installation of the Storm sewer system.		
DEI-Storm - Sewer Construction Inspection Informational		Partial	Monday, June 11, 2018

- 1 Tom Chandler 06/11/2018 6:24 PM Installed 150 L/F of 18" HDPE. Did not install ES 1-1. Will continue on line 1 tomorrow. Backfilled and plugged end in case of rain.

Comments:
