
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSITE20180252, Development - Site

TAILOR MADE LANDING

Address: 1600 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE-Fire Line Construction Inspection Informational	John DiMauro	Partial	Tuesday, June 12, 2018

1 The crew chlorinated the fire line at approximately 2:30 PM on 6/11/16

They will perform the flush after the line has sat for 24 hours and prepare to take bacteria samples.

Comments:
