

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRRES20170717, Building Permit - Residential

Address: 3344 SW JESSIE LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sidewalk Inspection	John DiMauro	Partial	Tuesday, June 12, 2018

Informational

1 John DiMauro 05/24/2018 2:31 PM

The forms are up and the rock is compacted.

Corrective Action Required

2 John DiMauro 05/30/2018 1:54 PM

The sidewalk appears to have been damaged from rain shortly after it was poured. The sidewalk is not acceptable by the city standards.

Informational

3 John DiMauro 06/08/2018 10:01 AM

The crew tore out the damaged sidewalk and are going to pour the new sidewalk today.

The forms are up and the rock is compacted.

Corrective Action Required

4 John DiMauro 06/12/2018 11:13 AM

The sidewalk is not complete. The sidewalk needs to be constructed to the end of the property line per the plot plan.

Comments:

