

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173801, Public Works Infrastructure Permit - Commercial
Residences at Echelon
Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Construction Inspection Informational	John DiMauro	Partial	Tuesday, June 12, 2018
1	Kat Excavation started installing the water line along Hollywood Dr.		
Informational			
2	John DiMauro 06/08/2018 9:30 AM		
	Kat Excavation has the water line ran from station 0+81.22 to 9+66.85		
	The crew is going to pour the thrust blocks today.		
Informational			
3	John DiMauro 06/08/2018 3:34 PM		
	The Kat Excavation crew poured the thrust blocks for the water main that is installed. I verified the correct size and concrete type.		
Informational			
4	John DiMauro 06/08/2018 5:36 PM		
	The KAT Excavation crew removed the existing fire hydrant 057-066 and will relocate it to the other side of the drive approach per the plans. The crew tied onto the existing line and continued the run to the tie in at station 0+81.22		
	They poured the thrust blocks behind the fittings at the bends. I verified the concrete type and materials used.		
Informational			
5	John DiMauro 06/12/2018 3:33 PM		

KAT Excavation crews were on site working on the public and private water lines.

The crews installed the 8" public water line from station 0+00 to approximately 200'ft from the fire line vault. There appears to be sufficient rock bedding and surrounding the pipe. The fittings and fire hydrant assembly appear to meet the City of Lee's Summit specs.

DEI-Water Line - Construction John DiMauro
Inspection

Partial

Tuesday,
June 12, 2018

Informational

1 Kat Excavation started installing the water line along Hollywood Dr.

Informational

2 John DiMauro 06/08/2018 9:30 AM

Kat Excavation has the water line ran from station 0+81.22 to 9+66.85

The crew is going to pour the thrust blocks today.

Informational

3 John DiMauro 06/08/2018 3:34 PM

The Kat Excavation crew poured the thrust blocks for the water main that is installed. I verified the correct size and concrete type.

Informational

4 John DiMauro 06/08/2018 5:36 PM

The KAT Excavation crew removed the existing fire hydrant 057-066 and will relocate it to the other side of the drive approach per the plans. The crew tied onto the existing line and continued the run to the tie in at station 0+81.22

They poured the thrust blocks behind the fittings at the bends. I verified the concrete type and materials used.

Informational

5 John DiMauro 06/12/2018 3:33 PM

KAT Excavation crews were on site working on the public and private water lines.

The crews installed the 8" public water line from station 0+00 to approximately 200'ft from the fire line vault. There appears to be sufficient rock bedding and surrounding the pipe. The fittings and fire hydrant assembly appear to meet the City of Lee's Summit specs.

Informational

6 John DiMauro 06/12/2018 3:39 PM

The KAT Excavation crew installed the 8" public water line from station 0+00 to the backflow assembly. The crew plans to finish the install this week.

DEI-Commercial Curb
Inspection
Informational

John DiMauro

Passed

Tuesday,
June 12, 2018

1 John DiMauro 06/12/2018 3:42 PM

Inspection for the curb at the south Arvest Bank approach. The sub grade appears to meet the standards.

Comments:
