

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

| Inspection:                                | Inspector:   | Outcome: | Date:                  |
|--|--------------|----------|------------------------|
| DEI-Sanitary Sewer Construction Inspection | Brice Lawson | Partial  | Tuesday, June 12, 2018 |

Informational

1 Brice Lawson 06/12/2018 5:01 PM  
Larry Bair Construction was installing the 8" SDR 26 private sanitary main between MH a6 and C1. The pipe is being bedded in clean rock the trench appeared to be more than the mininum req. width.

|  |              |         |                        |
|--|--------------|---------|------------------------|
| DEI-Sanitary Sewer Construction Inspection | Brice Lawson | Partial | Tuesday, June 12, 2018 |
|--|--------------|---------|------------------------|

Informational

1 Brice Lawson 06/12/2018 5:05 PM  
Larry Bair Construction continued installing the 8" SDR 26 sewer main between MH A6 and MH C1. The service wye has been installed. I informed them that a trench check will be required on the stub. The 8" main was installed to point approx. 18' upstream of the serice wye.

**Comments:**

---