

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20173605, Public Works Infrastructure Permit - Commercial  
Village at View High - Off-Site Sanitary Sewer  
Address: 325 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DE-ESC - (Vegetation/Ground Cover) Informational	Steve Robbins	Partial	Friday, June 15, 2018
1	The seeding company came in yesterday and today and installed the Coir Log and J-Hook. They did this on the enbankment of the stream. They installed all the seed and straw around MH A-0 to A-2 . Steve Robbins 04/17/2018 4:01 PM		
Informational			
2	The seed and straw for the side where the horse stable is on the east side of the creek is installed but not yet coming up.Steve Robbins 05/08/2018 2:07 PM		
Informational			
3	The contractors are grading from MH A-3 to A-15 and bringing top soil so they get get seed and straw down.Steve Robbins 05/15/2018 2:58 PM		
Informational			
4	The seeding company was here yesterday installing seed and straw. I am going to check today to make sure they finished.Steve Robbins 06/07/2018 7:23 AM		
Informational			
5	They have installed seed and straw throughout the site.Steve Robbins 06/15/2018 3:55 PM		

**Comments:**