

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRRES20173335, Building Permit - Residential

Address: 1709 NE PARKWOOD DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sidewalk Inspection	Jeremy Young	Passed	Monday, June 18, 2018

Informational

- 1 Jeremy Young 06/08/2018 8:55 AM Contractor has formed the sidewalk. They have sufficient compacted rock base. There is a section that is by the mailbox pad that is above 2.0% for ADA. I have informed the contractor to fix these areas.

Informational

- 2 Jeremy Young 06/18/2018 9:21 AM Contractor has poured the sidewalk. It has less than 2% cross slope which meets the ADA requirements.

Comments: