

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSITE20180252, Development - Site

TAILOR MADE LANDING

Address: 1600 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection: | Inspector: | Outcome: | Date: |
|-------------------------|--------------|----------|--------------------------|
| DEI-Street - Proof Roll | John DiMauro | Passed | Monday, June 18, 2018 |

Informational

1 On Friday 6/15/2018 I observed the proof roll for the parking lot and drive into the lot.

| | | | |
|------------------------|--------------|---------|--------------------------|
| DEI-Street - Base Lift | John DiMauro | Partial | Monday, June 18, 2018 |
|------------------------|--------------|---------|--------------------------|

Informational

1 John DiMauro 06/18/2018 10:13 AM

WILPAV is on site installing the base lift for the parking lot and drive into the lot. I verified the asphalt type and temperature. They appear to be putting the correct amount down.

| | | | |
|--------------------------------|--------------|--------|--------------------------|
| DEI-Water Line - Coliform Test | John DiMauro | Passed | Monday, June 18, 2018 |
|--------------------------------|--------------|--------|--------------------------|

Informational

1 John DiMauro 06/14/2018 3:58 PM

Collected and delivered the day 2 water samples for the fire line to Blue Valley Labs.

Informational

2 John DiMauro 06/18/2018 10:04 AM

The day 2 results for the fire line passed.

Comments:
