

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Retention Basin	Steve Robbins	Partial	Monday, June 18, 2018

Informational

- 1 The last 3 days Shaw Construction has been excavating and grading the retention basin on the back side of the property, they have not installed any storm structures yet. Steve Robbins 06/08/2018 3:30 PM

Informational

- 2 Shaw is still working on getting the retention basin excavated. Steve Robbins 06/11/2018 9:33 AM

Informational

- 3 Blue Nile Construction has been working on the retention basin the last few working days. Blue Nile was going to install the storm structures but decided to start on the sanitary instead. Steve Robbins 06/18/2018 12:19 PM

Comments: