
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Street - Repairs	Brice Lawson	Failed	Monday, June 18, 2018

Corrective Action Required

1 Brice Lawson 04/27/2018 2:19 PM
Repair the heave in the road on Grindstone at Merryman near the pedestrian access route.
The pedestrian access route is over 2.0% cross slope.

The asphalt surface has been removed and replaced to try to correct the cross slope issue.
The cross slope of the pedestrian access route is over the max. allowable slope of 2.0%.
Make proper corrections to correct the cross slope. Please submit a plan for review prior to making any corrections.

DEI-Public Curb Inspection	Brice Lawson	Partial	Monday, June 18, 2018
----------------------------	--------------	---------	--------------------------

Informational

1 Brice Lawson 06/18/2018 2:32 PM
The contraction joints have been installed in the 55' LF curb repair on Merryman Ln near STA. 7+10.

It appears that the curb and asphalt are still going to hold water in this area. I am waiting for an answer from Dan to see how to proceed with this inspection.

Comments:
