
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection: | Inspector: | Outcome: | Date: |
|--|---|----------|-----------------------|
| DEI-Sanitary Sewer Construction Inspection | Steve Robbins | Partial | Monday, June 18, 2018 |
| Informational | | | |
| 1 | Brice Lawson 06/12/2018 5:05 PM Larry Bair Construction continued installing the 8" SDR 26 sewer main between MH A6 and MH C1. The service wye has been installed. I informed them that a trench check will be required on the stub. The 8" main was installed to point approx. 18' upstream of the service wye. | | |
| Informational | | | |
| 2 | Blue Nile has exposed the existing MH a-15, and are planning on doing the core drill this afternoon. I have checked the pipe that is on site. This is public sanitary.Steve Robbins 06/18/2018 12:31 PM | | |
| | | | |
| DEI-Retention Basin | Steve Robbins | Partial | Monday, June 18, 2018 |
| Informational | | | |
| 1 | The last 3 days Shaw Construction has been excavating and grading the retention basin on the back side of the property, they have not installed any storm structures yet.Steve Robbins 06/08/2018 3:30 PM | | |
| Informational | | | |
| 2 | Shaw is still working on getting the retention basin excavated.Steve Robbins 06/11/2018 9:33 AM | | |
| Informational | | | |
| 3 | Blue Nile Construction has been working on the retention basin the last few working days. | | |

Shaw was gong ot install the storm structures but decided to start on the sanitary instead.Steve Robbins 06/18/2018 12:19 PM

Comments:
