
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180796, Development - Subdivision

Hawthorn Ridge 1st Plat - onsite

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Sewer Construction Inspection Informational		Partial	Monday, June 18, 2018
1	Brian Byrd was watching project today while I was gone. Contractor installed Storm line 1 up to station 13+48. Installed MH 1-2, CI 1-3 and CI 1-4. Installed 145 L/F of 18" HDPE and 38 L/F of 15" HDPE. Backfilled and tested in roadway.		
DEI-Sanitary Sewer Construction Inspection Informational		Partial	Monday, June 18, 2018
1	Brian Byrd was covering my projects while I was out of the office. Contractor installed sanitary sewer main line 2 up to station 23+ 60. Installed MH 2-5 and 2-6. Installed service wyes as well. Poured invert 2-5. Installed 98 L/F of 8" PVC. Installed sanitary sewer main line 6 up to station 15+ 25. Installed MH 6-1 and 6-2. Installed 150 L/F of 8" PVC.		
DEI-Storm - Sewer Construction Inspection Informational		Partial	Monday, June 18, 2018
1	Installing storm sewer line 3. Installed ES 3-1 and 42 L/F of 30" HDPE. Installed MH 3-2 and 134 L/F of 24" HDPE. Installed CI 3-3 and poured toe wall for ES 3-1.		
DEI-Sanitary Sewer Construction Inspection Informational		Partial	Monday, June 18, 2018

1 Brian Byrd was covering my projects while I was out of the office. Contractor installed service laterals for lots 20-22,50-53 and 61-63. Installed trench checks and tracer wire as well.

DEI-Sanitary Sewer Partial Monday,
Construction Inspection June 18, 2018
Informational

1 Began installing sanitary sewer line 8. Installed 88 L/F of 8" PVC pipe and service wye for lot 71.

DEI-Sanitary Sewer Partial Monday,
Construction Inspection June 18, 2018
Informational

1 Installed 70 L/F of 8" sanitary sewer line. Installed service wye for lot 70.

DEI-Sanitary Sewer Partial Monday,
Construction Inspection June 18, 2018
Informational

1 Installed 135 L/F of 8" PVC. Installed service wyes for lots 68 and 69. Installed service laterals for lots 68-71. Installed tracer wire and trench checks. Installed MH 8-1.

DEI-Storm - Sewer Partial Monday,
Construction Inspection June 18, 2018
Informational

1 Installed 62 L/F of 18" HDPE and MH 3-4. Installed 34 L/F of 15" HDPE and CI 4-1.

DEI-Storm - Sewer Partial Monday,
Construction Inspection June 18, 2018
Informational

1 Poured collars and inverts for MH 3-2 and CI 3-3 and CI 4-1.

DEI-Sanitary Sewer Partial Monday,
Construction Inspection June 18, 2018
Informational

1 Tom Chandler 06/18/2018 4:35 PM Installed up to station 13+75 on sanitary sewer line 5. Installed service wyes for lots 35-39 and lots 23 and 24. Installed MH 5-1.

DEI-Storm - Sewer
Construction Inspection
Informational

Partial

Monday,
June 18, 2018

- 1 Tom Chandler 06/18/2018 4:48 PM Installed FI 16-1 and installed 84 L/F of 15" RCP.
Installed the base section of RB 16-2.

Comments:
