

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173802, Public Works Infrastructure Permit - Commercial
Residences at Echelon
Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Hydrostatic Test Informational	John DiMauro	Partial	Wednesday, June 20, 2018
1	John DiMauro 06/18/2018 10:34 AM		

The KAT Excavation crew is filling the line along the new Cheddington Dr to prepare for the hydrostatic pressure test. I will return this afternoon to inspect and observe the test.

Informational
2 6/19/2018

A hydrostatic pressure test was performed on the new water main installed along Hollywood Dr. for this project. I observed the gauge hold 200psi for two hours.

The Kat Excavation crew plans to do the hydro test on the line that runs along Cheddington Dr. this week.

Comments: