

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173802, Public Works Infrastructure Permit - Commercial

Residences at Echelon

Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Hydrostatic Test	John DiMauro	Passed	Wednesday, June 20, 2018

Informational

1 John DiMauro 06/18/2018 10:34 AM

The KAT Excavation crew is filling the line along the new Cheddington Dr to prepare for the hydrostatic pressure test. I will return this afternoon to inspect and observe the test.

Informational

2 6/19/2018

A hydrostatic pressure test was performed on the new water main installed along Hollywood Dr. for this project. I observed the gauge hold 200psi for two hours.

The Kat Excavation crew plans to do the hydro test on the line that runs along Cheddington Dr. this week.

Informational

3 John DiMauro 06/20/2018 11:15 AM

The KAT Excavation crew performed the hydrostatic pressure test on the water main along the new Cheddington Dr. I observed the gauge hold 160 psi for two hours.

The test passed.

DEI-Water Line - Hydrostatic Test	John DiMauro	Partial	Wednesday, June 20, 2018
-----------------------------------	--------------	---------	--------------------------

Informational

1 John DiMauro 06/18/2018 10:34 AM

The KAT Excavation crew is filling the line along the new Cheddington Dr to prepare for the hydrostatic pressure test. I will return this afternoon to inspect and observe the test.

Informational

2 6/19/2018

A hydrostatic pressure test was performed on the new water main installed along Hollywood Dr. for this project. I observed the gauge hold 200psi for two hours.

The Kat Excavation crew plans to do the hydro test on the line that runs along Cheddington Dr. this week.

Comments:
