

Inspection Summary

Permit #: PRRES20180307, Building Permit - Residential
Address: 1809 SW BLACKSTONE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

| | | | |
|--|--------------|----------|-------------------------|
| Inspection: | Inspector: | Outcome: | Date: |
| Electrical Service Inspection - Residential | John Benisch | Passed | Thursday, June 21, 2018 |

Corrective Action Required

- | | | |
|---|------|---|
| 1 | Misc | 1. Fire stopping needed in garage at ceiling 2. Missing anchor bolts at splices in garage need to be withing 12 inches either side of splice 3. Over notched studs in garage 4. Fire stopping needed in 1st floor bathroom 5. Fire stopping needed in pantry 6. Water line in kitchen needs to be moved or protected 7. Missing bolts in filler for I beam 8. Add floor joist hangers on floor joist in entryway 9. Protec wires behind and on side of fireplace in master bedroom 10 Connect exhaust duct in Master bathroom 11 Firestopping need in utility room on 2nd floor |
|---|------|---|

| | | | |
|---|--------------|--------|-------------------------|
| All Rough Inspection - Residential | John Benisch | Failed | Thursday, June 21, 2018 |
|---|--------------|--------|-------------------------|

Corrective Action Required

- | | | |
|---|------|---|
| 1 | Misc | -erosion control - lean street - carpenters still working |
|---|------|---|

Comments: