

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171319, Public Works Infrastructure Permit - Commercial
LBP V-A

Address: 2900 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE-ESC - (Vegetation/Ground Cover) Informational	Steve Robbins	Partial	Thursday, June 21, 2018
1 The contractors have installed sod all around the building and in the ROW to the east and the north of the building. They still need to vegetate behind the building to the west. Steve Robbins 06/21/2018 3:33 PM			
DEI-Site Visit Informational	Steve Robbins	Partial	Thursday, June 21, 2018
1 Jeremy Young 01/22/2018 11:45 AM No work being done outside because of weather.			
2 For the past few days they have been planting shrubbs and trees. Steve Robbins 05/30/2018 12:22 PM			
3 It appears that all the sod, plants, and trees and been put in. I called Jason from the PW dept. about getting the stop and street signs put back in. The biggest thing left to do is the surface asphalt in the parking lot. Steve Robbins 06/07/2018 3:31 PM			
4 Brice Lawson 06/12/2018 5:23 PM There did not appear to be any activity for this permit.			
5 There is no work being done on this site today. Steve Robbins 06/21/2018 3:27 PM			

Comments:

