

#### **PUBLIC WORKS ENGINEERING DIVISION**

# **Inspection Summary**

Permit #: PRSUBD20180158, Development - Subdivision
Park Ridge 6th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DEI-Grading/Excavation/Fill Inspection Informational	Jeremy Young	Partial	Wednesday, June 27, 2018

Jeremy Young 04/19/2018 3:23 PM Crew has begun the mass grading on the site. They are working on the north side of the site adding dirt.

## Informational

Jeremy Young 04/20/2018 9:47 AM John DiMauro and I were on site. The crew is still grading and filling around the site.

#### Informational

3 Jeremy Young 04/23/2018 11:10 AM Crew is mass grading the site for streets.

### Informational

Jeremy Young 04/24/2018 1:33 PM Crew is continuing the mass grading on the site today. They are working on the east and north side of the property.

# Informational

Jeremy Young 06/18/2018 9:13 AM Crew is on site beginning the final grading process for the curbs and street. They will continue.

#### Informational

Jeremy Young 06/19/2018 10:27 AM Crew is working on the final grading of the site prior to sub grade stabilization.

### Informational

Jeremy Young 06/27/2018 9:54 AM Crew is grading on Catalina Dr for the Fly Ash stabilization.

#### **Comments:**

220 SE Green Street   Lee's Summit, MO 64063   816.969.1200   816.969.1201 Fax   cityofLS.net/Development