

# **PUBLIC WORKS ENGINEERING DIVISION**

# **Inspection Summary**

Permit #: PRSUBD20180158, Development - Subdivision
Park Ridge 6th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:					
Inspection:	Inspector:	Outcome:	Date:		
DEI-Grading/Excavation/Fill Inspection	Jeremy Young	Partial	Thursday, June 28, 2018		

Informational

Jeremy Young 04/19/2018 3:23 PM Crew has begun the mass grading on the site. They are working on the north side of the site adding dirt.

#### Informational

Jeremy Young 04/20/2018 9:47 AM John DiMauro and I were on site. The crew is still grading and filling around the site.

#### Informational

Jeremy Young 04/23/2018 11:10 AM Crew is mass grading the site for streets.

## Informational

Jeremy Young 04/24/2018 1:33 PM Crew is continuing the mass grading on the site today. They are working on the east and north side of the property.

# Informational

Jeremy Young 06/18/2018 9:13 AM Crew is on site beginning the final grading process for the curbs and street. They will continue.

#### Informational

6 Jeremy Young 06/19/2018 10:27 AM Crew is working on the final grading of the site prior to sub grade stabilization.

## Informational

7 Jeremy Young 06/27/2018 9:54 AM Crew is grading on Catalina Dr for the Fly Ash stabilization.

# Informational

8 Jeremy Young 06/28/2018 9:17 AM Crew is working on the final grading before the sub grade stabilization begins tomorrow. They are working on Catalina Ave.

Comments:		